

Site Contact

Installer Contact

Site Address

Installer Address

Outdoor Unit Information

Model Number

Serial Number

Unit Location

| | | | | | |
|---------------------------|----------------------|------------------------------|----------------------|-------------------------------|----------------------|
| Strainer | <input type="text"/> | Glycol Added | <input type="text"/> | Glycol Concentration | <input type="text"/> |
| Fuse Rating | <input type="text"/> | Mains Cable Size | <input type="text"/> | Space Around Unit | <input type="text"/> |
| Drainage For Outdoor Unit | <input type="text"/> | Unit Correctly Mounted | <input type="text"/> | Flow & Return Lines Insulated | <input type="text"/> |
| Water System Flushed | <input type="text"/> | Water System Filled & Purged | <input type="text"/> | Flow Switch fitted | <input type="text"/> |

*Glycol level around 20% check with glycol manufacture for details

Refrigerant Piping for Split System

| | | | | | |
|---------------------------|----------------------|--------------------------|--------------------------|---------------------|---------------------------|
| Strength Pressure | <input type="text"/> | Tightness Test Pressure | <input type="text"/> bar | Vacuum Level | <input type="text"/> torr |
| Refrigerant Piping Length | <input type="text"/> | Additional Charge Amount | <input type="text"/> kg | Total System Charge | <input type="text"/> kg |

Outdoor Unit Operation Data

| | | | | | |
|--------------|----------------------|---------------|----------------------|--------------|----------------------|
| Power Supply | <input type="text"/> | Running Amps | <input type="text"/> | Delta T (ΔT) | <input type="text"/> |
| Ambient Temp | <input type="text"/> | Air On Temp | <input type="text"/> | Air Off Temp | <input type="text"/> |
| Flow Temp In | <input type="text"/> | Flow Temp Out | <input type="text"/> | | |

Heating Controls

| | | | | | |
|---------------------------|----------------------|----------------------|----------------------|-----------------------|----------------------|
| Ground Floor Heat Emitter | <input type="text"/> | Type of Control Used | <input type="text"/> | Serial Number | <input type="text"/> |
| 1st Floor Heat Emitter | <input type="text"/> | Type of Control Used | <input type="text"/> | Blending Valve Fitted | <input type="text"/> |

Type of control i.e. Underfloor heating system, programmable room stat, etc

Tank And Mim Unit Data

| | | | | | |
|--------------------------|----------------------|-------------------------------|----------------------|-----------------------|----------------------|
| Tank Manufacture | <input type="text"/> | Model Number | <input type="text"/> | Serial Number | <input type="text"/> |
| DHW Storage | <input type="text"/> | Solar Installed | <input type="text"/> | Blending Valve Fitted | <input type="text"/> |
| Control Box Location | <input type="text"/> | Benchmark Book Completed | <input type="text"/> | Tank Sensor Fitted | <input type="text"/> |
| Fuse Rating For Mim Unit | <input type="text"/> | Cable Size | <input type="text"/> | Vented Or Unvented | <input type="text"/> |
| Immersion Heater Volts | <input type="text"/> | Flow & Return Lines Insulated | <input type="text"/> | | |

Space Heating Field Settings

| Menu Code | Function | Default | Site Settings |
|-----------|--|---------|---------------|
| 2011 | Low Ambient temp for weather comp | -10 | |
| 2012 | High Ambient temp for weather comp | +15 | |
| 2021 | Flow temperature at low ambient point (2011) Zone 1 | +40 | |
| 2022 | Flow temperature at high ambient point (2012) Zone 1 | +25 | |
| 2031 | Flow temperature at low ambient point (2011) Zone 2 | +50 | |
| 2032 | Flow temperature at high ambient point (2012) Zone 2 | +35 | |
| 2091 | External Run input for Zone 1 (Room stat) (0=No 1=Yes) | 0 (No) | |
| 2092 | External Run input for Zone 2 (Room stat) (0=No 1=Yes) | 0 (No) | |

Domestic Hot Water and Heat Pump Settings

| Menu Code | Function | Default | Site Settings |
|-----------|---|---------|---------------|
| 3011 | Hot water cylinder fitted (0= No 1=Yes) | 0 | |
| 3021 | Heat Pump Max Temp for DHW | 50 | |
| 3024 | Min. space heating time | 5 | |
| 3025 | Max. cylinder heating time from heat pump before turning back to heating zones* | 30 | |
| 3032 | Max. cylinder heating time from heat pump before turning on immersion to support it** | 20 | |
| 3041 | Anti-Legionella function (0=Off 1=Yes) | 1 | |
| 3042 | Day of Anti-Legionella Function | Friday | |
| 3043 | Start Time of Anti Legionella function | 23 Hrs | |
| 3044 | Target Temp | 70 | |
| 3045 | Hold Time at 3041 | 10 | |
| 3051 | Hotwater Boost Function (0=Off 1=On) | 0 | |
| 3052 | Hotwater Boost Timer duration x10 Min | 6 (1hr) | |

*3025 = 200 Ltr Cylinder = 50 *3025 =300 Ltr Cylinder = 90
 **3032 = 200 Ltr Cylinder = 50 **3032 =300 Ltr Cylinder = 90

Settings for Twin Heat Pump Installation and Hybrid Systems

| Menu Code | Function | Default | Site Settings |
|-----------|--|---------|---------------|
| 4021 | Enables control output for back up heat pump (0=No 1=Yes) | 0 | |
| 4024 | Ambient temperature below which the slave will assist | +10 | |
| 4031 | Tells the Master unit that a backup boiler is fitted (0=No 1=Yes) | 0 | |
| 4032 | Tells the Master unit to use the boiler as back up at the value of 4033. (Set to 1) | 0 | |
| 4033 | Ambient condition for the boiler to be enabled | -15 | |

| |
|-----------------------------|
| Installers Signature |
| Print Name |
| Date |